CONTRACT CERTIFICATE

No. **Fifth & Final Bill** (For Other Works) Date:

Division: **Byatarayanapura, BBMP** Sub Division: **Byatarayanapura, BBMP**

Bill Received No. Dated: Cash Book Voucher No. Dated:

Schedule Docket No.: Head Account: Estimated Cost: **740.00 Lacs**

Work Code: 007-16-000043

Name of Work (As per Sanctioned estimate): **Package 2 improvements to roads and drains construction of RO water plant bangaluru one center in ward no. 7 and 8 Byatarayanapura divisions**

Name of Contractor and Full Address: **Sri Narahari.D, (M/s, Benaka Developers and Projects Pvt Ltd) #545, 13th Cross, 5th Main, Dollars Colony, RMV 2nd Stage, Bangalore – 560094**

Reference to Agreement No.: **BBMP/BTP/WO/49/2017-18, Dated:-**

Certified that the measurements were taken by me on 09-03-2020 ....and recorded of Pages...499059-100 & 1273241-254. 4991 1273. of measurement Book No.4991 & 1273 ..... and that the work is satisfactorily executed.

For Benaka Developers And Projects Pvt. Ltd

NARAHARI D
Managing Director

Contractor

AE (WD) JO VR

Officer-in-charge of work

Certified that the measurements were taken by me on 9/3/2020 .....and found correct. The Work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of account have been actually bought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

If Memorandum of payment:

1) Total Value of work done or supplies and made as per account within		
2) Deduct amount to be held in reserve being .....percent Rs.....		
3) Balance	Total: 68966752.00	
4) Deduct Payment:	4th & part upto:	56021823.00
a) Amount of previous payment as in the Office Cash Book Voucher	5th & final TTB	12944929.00
No..... Dated..... S.D. No.....		
Amount adjusted towards cash advance recovery of		
b) Payments } cost store or other materials supplied.		
Now } recovery of amount creditable to this/other work		
Made } amount paid on this bill Cheque /Cash.		
5) Balance being unpaid value of work done held in reserve.		
6) Deduct cash advance made on the Office cash Book Voucher No..... Dated.....less adjustments.		
7) Net amount due to or from Contractor Unadjustments items.		
8) Advance to Contractor for materials brought to site (as detailed) within Value of Government materials supplied.		
Total amount adjusted -		

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

TTB	12944929.00
Sl. It	258899.00
CGST	115580.00
SGST	115580.00
Cess	12950.00
EBF	12945.00
LR	129475.00
Ded	761929.00
Chque	12183000.00

For Benaka Developers And Projects Pvt. Ltd

Contractor's Signature

NARAHARI .D
Managing Director

Received Rs.....(in words).....

.....

By cash and by adjustment of payment as per memorandum

(in final settlement of all demands)

Witness

1.

2.

Dated..... Signature of Contractor

Paid by me by Cheque No..... Dated.....

Cash Rs.....Dated.....

Initials of Officer making payment

For Benaka Developers And Projects Pvt. Ltd

NARAHARI .D
Managing Director

ಚೆಕ್ಕನ್ನು ಸಿದ್ಧಪಡಿಸಿದೆ P 3106 ದಿನಾಂಕ

ಮೊತ್ತ ರೂ. 12944929/= ಗಳನ್ನು ಪಾವತಿ ಮಾಡಿದೆ.

(For use in the Office)

ಇದರಲ್ಲಿ ರೂ. 761929/= ಗಳನ್ನು ಹೊಂದಾಣಿಕೆ

ಮಾಡಿಕೊಂಡು ರೂ. 12183000.00 ಗಳನ್ನು

FT/NEFT/RTGS ಮುಖಾಂತರ ನೀಡಲಾಗಿದೆ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹದ್ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 092

Executive Engineer

SL No	Description	Unit
1	2	3
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
2	Removing & Refixing Stone slabs of drains and Pointing in C.M(1:3) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
3	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 10cms thick (P.No.25, I.No.5.31.2 of PW, P&IWTD SR 2016-17)	Sqm
4	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 7.5cms thick with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
5	KSRRBM200-13.1.Dismantling of existing structures like culverts,Bridges,retaining walls and other structure comprising of masonry,cement concrete,wood work,steel work,including T&P and scaffolding where ever necessary,sorting the dismantled material,disposal of unserviceble material and stacking the serviceble material with all lifts complete as per specifications. II.Bymechanicalmeans,A.CementconcreteGradeM-15&M-20(P.No.137,I.No.18.20ofPW,P&IWTD SR 2016-17)	cum
6	KSRRBM200-15.2.Dismantling of existing structures like culverts,Bridges,retaining walls and other structure comprising of masonry,cement concrete,wood work,steel work,including T&P and scaffolding where ever necessary,sorting the dismantled material,disposal of unserviceble material and stacking the serviceble material with all lifts complete as per specifications. III.Dismanteling stone masonry B. Rubble stone masonry with cement mortar with alllead and lift, loading and unloading and all other incidental charges etc.,, complete as per specification and direction as for the engineers in- charge of the work Upto 125% Above 125%	cum
7	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
8	KSRB 5-14: providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800 kg/m3 of size solid block 400x150x200mm having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185(Part 1):2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No. 5.4 (P.No.24, I.No.5.26.2 of PW, P&IWTD SR 2016-17)	Sqm

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
196.00	9578.04	1877295.84	874.88	171476.48	10452.92	2048772.32	
85.00	12377.03	1052047.55	3900.97	331582.45	16278.00	1383630.00	
867.00	895.77	776632.59	122.40	106120.80	1018.17	882753.39	
699.00	3508.67	2452560.33	480.56	335911.44	3989.23	2788471.77	
489.00	20.07	9814.23	0.00	0.00	20.07	9814.23	
390.00	0.00	0.00	40.29	15713.10	40.29	15713.10	
390/-	—	—	13.29	5183.10	13.29	5183.10	
5613.00	391.72	2198724.36	31.46	176584.98	423.18	2375309.34	
1009.00	419.20	422972.80	3.60	3632.40	422.80	426605.20	

SL No	Description	Unit
1	2	3
9	KSRB 5.2-3 : Providing and constructing granite size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
10	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
11	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work upto 125 ₹. above 125 ₹.	Sqm
12	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
13	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
14	roviding and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
15	KSRRB M300-52.2. Scarifying Existing Bituminous surface to a depth of 50mm by Mechanical Means. Scarifying the existing bituminous road surface to a depth of 50mm and disposal of scarified material and complete as per specifications. MORTH Specification No. 305.4.3 (P.No.148, I.No.19.59 of PW,P&IWTD S.R 2016-17)	Sqm

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
2922.00	0.00	0.00	0.00	0.00	0.00	0.00	
4657.00	96.03	447211.71	38.02	177059.14	134.05	624270.85	
108.00	418.41	45188.28	65.70	7095.60	484.11	52283.88	
108.00	—	—	49.86	5384.88	49.86	5384.88	
6052	31.23	189003.96	20.10	121645.20	51.33	310649.16	
1907	217.62	415001.34	137.40	262021.80	355.02	677023.14	
5580	130.68	729194.40	75.42	420843.60	206.10	1150038.00	
8	1271.75	10174.00	0.00	0.00	1271.75	10174.00	

SL No	Description	Unit
1	*2*	*3*
16	KSRRB M300- Scarifying Existing Granular Surface to a Depth of 50mm by Manual Means. KSRRB M300-52.1. Scarifying the existing granular road surface to a depth of 50mm and disposal of scarified material and complete as per specifications. MORTH Specification No. 305.4.3 (P.No.148, I.No.19.58 of PW,P&IWTD S.R 2016-17)	Sqm
17	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
18	KSRRB M300- Construction of sub-grade and earthen shoulders with approved material Gravel/Murrum with all lifts & leads,transporting to site, spreading, grading to required slope and compacted to meet requirement of Table No. 300-2 complete as per specifications (including cost of earth, watering charges & compaction by vibratory rollercompaction by vibratory roller to 97% of proctors density) MORTH Specification No. 305	Cum
19	KSRRB M400-6.2: Construction of granular sub-base by providing Close graded material,mixing in a mechanical mix plant at OMC,carriage of mixed material to worksite,spreading in uniformlayers with mortar grader on prepared surface and compacting with vibratory roller to achieve the desired density,complete as per specifications.A Plant Mix method For Grading II Material (P.No.155, I.No.20.4.2 of PW,P&IWTD SR 2016-17)	Cum
20	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. MORTH Specification No. 406 (P.No.158, I.No.20.18 of PW,P&IWTD SR 2016-17)	Cum
21	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.161, I.No.21.6 of PW,P&IWTD SR 2016-17)	Sqm
22	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P.No.161, I.No.21.2 of PW,P&IWTD SR 2016-17	Sqm
23	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.161 I.No.21.7 of PW,P&IWTD SR of 2016-17)	Sqm

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
48	10791.59	517996.32	921.13	44214.24	11712.72	562210.56	
156	3899.43	608311.08	957.06	149301.36	4856.49	757612.44 .36	
368	0.00	0.00	0.00	0.00	0.00	0.00	
1748	60.22	105264.56	0.00	0.00	60.22	105264.56	
1855	5741.05	10649698 10649647.75	817.07	1515664.85	6558.12	12165312.60 .85	
31	23853.98	739473.07	3369.58	104455.12 104455.43	27223.50	843928.50 .12	
3	36286.39 37286.46	10 8859 - 111859.38	9476.14	28428.42	45762.53 46762.60	137287.42 140287.80	137287.42
13	71166.90	925170 925169.70	16082.16	209068.08	87249.06	1134237.78 1134238.08	

SL No	Description	Unit
1	*2*	*3*
24	KSRRB M500-16. Providing and laying dense bituminous macadam 50-75mm compacted thickness with 4.5% VG-30 Bitumen using 40/60 TPH capacity H.M.P, using crushed aggregates of grading II, premixed with VG 30 grade bituminous binder and transporting the hot mix to work site, laying with mechanical paver to the required grade level and alignment rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10, complete in all respects complete as per specification MORTH specification No. 507 (P.No.162 I.No. 21.17.6 of PW,P&IWTD S.R 2016-17)	Cum
25	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.165 of I.No.21.22.6 in PW,P&IWTD S.R 2016-17)	Cum
26	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. - M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum) ((P.No.177, I.No.22.6.1 of PW,P&IWTD SR 2016-17)	Cum
27	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.(P.No.177, I.No.22.7 of PW, P&IWTD SR 2016-17)	Sqm
28	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete (P.No.25, I.No.5.30 of PW,P&IWTD S.R 2016-17)	No
29	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 (P.No.182, I.No. 24.1 of PW,P&IWTD SR 2016-17)	Sqm

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
7384	418.06	3086955.04	123.23	909930.32	540.29	3996885.36	
8438	2555.31	21561705.78	545.22	4600566.36	3100.53	26162272.14	
6525	515.12	3361158	27.89	181982.25	543.02	3543205.50	
100	3852.22	385222.00	185.90	18590.00	4038.12	403812.00	
348	308.90	107493.72	0.00	0.00	308.90	107497.20	
67	48.65	3259.55	0.00	0.00	48.65	3259.55	

SL No	Description	Unit
1	*2*	*3*
30	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185, I.No.24.15 of PW,P&IWTD SR 2016-17)	sqm
31	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
32	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 0 to 50m with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr
33	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) - 50 to 100m with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr
34	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) - 100 to 150m with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
570	1641.24	935506.80	361.96	206317.20	2003.20	1141824.00	
1975	2.00	3950.00	0.00	0.00	2.00	3950.00	
321	100.00	32100.00	0.00	0.00	100.00	32100.00	
420	100.00	42000.00	0.00	0.00	100.00	42000.00	
467	100.00	46700.00	0.00	0.00	100.00	46700.00	

SL No	Description	Unit
1	*2*	*3*
35	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) - 150 to 200m with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr
36	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) - 200 to 250m with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr
37	Supply of ISI mark 175 mm nominal bore, Plain end steel casing pipe - grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7 mts both ends threaded confirming tio IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusive of all taxes and durties) Prices include Collar-medium duty P. iii,with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr
38	Providing 250mm dia PVC Pipe 6kg/cm SE with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr
39	Providing and fixing 160mm Borewell Cap with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr
40	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 12.50 HP 25 stage. ATALANTA< SUGNA< CRI, KIRLOSKAR and other Equivalent Pumps including of all taxes-12.5 HP 25 Stage with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
493	100.00	49300.00	0.00	0.00	100.00	49300.00	
571	100.00	57100.00	0.00	0.00	100.00	57100.00	
1390	68.90	95771.00	0.00	0.00	68.90	95771.00	
792	41.30	32709.60	0.00	0.00	41.30	32709.60	
105	2.00	210.00	0.00	0.00	2.00	210.00	
63384	2.00	126768.00	0.00	0.00	2.00	126768.00	

SL No	Description	Unit
1	*2*	*3*
41	Supplying of ISI marked galvanized mild steel tube (continously welded electric resistance welded (ERW) high frequency, induction welded (HFIW) Hot finished welded type of nominal bore given below screwed at both ends as per IS 554/1986 with latest amendments, pipes threaftes at one end and the other end protected asper specification in random lengths of 4 to 7 mtrs Confirming to IS 1239 part I/1990 with amendament 1-5 and with all its latest amendements if any. The pipes supplied should be with BIS mark No 3/08-09 2406/15.10.2008 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr
42	Heavy Duty Collar 50 mm dia with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No
43	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of GROUP-A. P. No. 12 / I No. 2.10.4(1) 3C x 6 Sqm mm with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr
44	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair supporting clamps, one borewell cap. Cable clips with bolts, nuts, valves guages etc., involoved in the job (Necessary GI pipe and specials with be supplied by the board at the site free of cost) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Nos
45	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
46	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A P No. 55/ I No. 7.4.4 4 core 16 Sqmm with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr
47	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. P No. 61 / I No. 7.8.1 6Sqmm to 16 Sqmm) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr
48	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7) P No. 61 / I. No. 7.9.3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mtr

48/A

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
394	480.00	189120.00	0.00	0.00	480.00	189120.00	
136	88.00	11968.00	0.00	0.00	88.00	11968.00	
198	1020.00	201960.00	0.00	0.00	1020.00	201960.00	
3148	2.00	6296.00	0.00	0.00	2.00	6296.00	
317	2.00	634.00	0.00	0.00	2.00	634.00	
147	60.00	8820.00	15.00	2205.00	75.00	11025.00	
11	60.00	660.00	15.00	165.00	75.00	825.00	
89	50.00	4450.00	43.75 50.00	3893.75 4450.00	93.75 100.00	8343.75 8900.00	
89	–	–	6.25 ~~43.75~~	556.25	6.25	556.25	

SL No	Description	Unit
1	2	3
49	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV P. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work upto 125 y. Above 125 y.	Mtr
50	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc., with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No.
51	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit … The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No
52	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No.
53	KSRB 13-7.1-4: Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications NO KBS 13.2.16 / 13.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No
54	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No
55	Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour charges etc complete	No
56	Supplying shunt capaitors conforming to IS 2834, 3phase 400/440 volts grade for power factor improvement of rotating machinery, Capacitor in KVAR rating Nos. 2KVAR capacity with all lead and lift =, loading, unloading and labour charges etc complete as per specifications	No
57	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps TPN with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
362	8.00	2896.00	15.00	5430.00	23.00	8326.00	5430
362	–	–	8.00	2896.00	8.00	2896.00	
294	2.00	588.00	0.00	0.00	2.00	588.00	
2862	2.00	5724.00	0.00	0.00	2.00	5724.00	
189	12.00	2268.00	0.00	0.00	12.00	2268.00	
1695	2.00	3390.00	0.00	0.00	2.00	3390.00	
244	2.00	488.00	0.00	0.00	2.00	488.00	
84	10.00	840.00	0.00	0.00	10.00	840.00	
367	2.00	734.00	0.00	0.00	2.00	734.00	
1623	2.00	3246.00	0.00	0.00	2.00	3246.00	

SL No	Description	Unit
1	*2*	*3*
58	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete - 16SWG - with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No
59	Supplying and delivery at site brand new star / Essen/ Lotus/Sun-shines/Adarsh/ GK Controls best indigenous make combined energy meter - cum- control panel board unit of size 600x450 x200 mm minimum mechanically strong vermin and water proof. The unit shall have two detachable doors suitable for operation on 3 ph, 50Hz, 380/440 volts, A.C supply with spring loaded latch, locking device with a key ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided. the combined energy meter cum- control panel board unit suitable for operation. The panel board shall be fabricated on single unit in the above components for suitable pumpset. 12.5HP to 15 HP Star Delta Starter SERDED with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No
60	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole. Hard Soil- with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
61	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc., with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmtr
62	Refilling the basement and pipeline treanches with secleted available earthe for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrs with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
63	KSRB 13.6.3-6 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No. KBS 13.2.6/13.3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
0.35	43800.00	15330.00	0.00	0.00	43800.00	15330.00	
11543	2.00	23086.00	0.00	0.00	2.00	23086.00	
197	54.00	10638.00	0.00	0.00	54.00	10638.00	
165	120.00	19800.00	0.00	0.00	120.00	19800.00	
64	52.20	3340.80	0.00	0.00	52.20	3340.80	
2326	4.00	9304.00	0.00	0.00	4.00	9304.00	

SL No	Description	Unit
1	2	3
64	KSRB 2-2.2 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No, KBS 2.1(a) / 2.3.5, with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work7	Cum
65	KSRB 2.14-1: Extra for additional lift of1.5m.or part thereof for excavation In loose/soft o rhard soil including cost of materials,labou rcomplete as per specifications.(Page no -7, item no - 2.21) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work 65/a upto 125 r. Above 125 r.	Cum
66	KSRB4-12:Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892cum and fine aggregates @ 465 cum machine mixed, machine mixed,concrete laid in layers not exceeding 15 cms, thick well compacted, in foundation and plinth, including cost of all material, labour HOM Machinery curing complete as per specification, with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work 66/a upto 125 r. Above 125 r.	Cum
67	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregares @ 0.57 cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
68	KSRB 5.2.3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5.1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
69	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5-1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
214	39.60	8474.40	55.48	11872.72	95.08	20347.12	
			3.47	794.63	3.47	794.63	
229	0.00	0.00	~~16.90~~ 17.34	~~3870.10~~ 3970.86	~~16.90~~ 17.34	~~3870.10~~ 3970.86	3
~~299~~	—	—	~~0.44~~ 0.00	~~100.76~~ 0.00	~~0.44~~ 0.00	~~100.76~~ 0.00	
5719	0.00	0.00	~~7.08~~ 8.48	~~40490.52~~ 48497.12	~~7.08~~ 8.48	~~40490.52~~ 48497.12	
~~5719~~	—	—	1.40	~~806.66~~ 8006.66	1.40	~~800.66~~ 8006.66	
4375.95	13.28	58112.62	9.65	42227.92	22.93	100340.54	
4745	11.25	53381.25	5.58	26477.10	16.83	79858.35	
5672	6.18	35052.96	8.46	47985.12	14.64	83038.08	

SL No	Description	Unit
1	2	3
70	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Specification No. KBS 2.9 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
71	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
72	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and down size graded granite metal, coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastisiser @ 3lts confirming to IS 9103-1999 reaffirmed-2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, walls (any thickness) including attached plasters, column, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Specification No. KBS 4.1,4.6, with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
73	KSRB 4.2.8: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and down size graded granite metal, coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastisiser @ 3lts confirming to IS 9103-1999 reaffirmed-2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, walls (any thickness) including attached plasters, column, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Specification No. KBS 4.1,4.6, with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work Upto 125 m.	Cum
73/A	Above 125 m	
74	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete ofmix M20 with OPC cement @ 24kgs, with 12 mm and down size graded granite metal coarse aggregates @ 0.5175 cum and fine aggregates @ 0.345 cum with superplastisiser @ 0.225lts,machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor lever, including cost of all materials, labour, HOM of machinery, curing, complete as per specification. Specification NO. KBS 4.1, 4.6 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
144	45.12	6497.28	24.05	3463.20	69.17	9960.48	
1062	109.24	116023.50 116012.88	183.42 183.41	194781.42 194792.04	292.66	310804.92 310815.54 310804.92	
6813	16.37	111528.81	18.62	126858.06	34.99	238386.87	
6979	0.00	0.00	25.98 30.68	181314.42 214115.72	25.98 30.68	181314.42 214115.72	
6979	=	=	4.70	460.30 32801.30	4.70	460.30 32801.30	
517	1.83	946.11	4.08	2109.36	5.91	3055.47	

SL No	Description	Unit
1	*2*	*3*
75	KSRB 4.9.1: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	MT
76	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
77	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work7	Sqm
78	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
79	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 I No-4.32with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
80	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
81	KSRB 4-6.10 : Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm

	Previous Bill		Present Biil		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
78791	1.52	119762.32	5.74	452260.34	7.26	572022.66 .34	
282	0.00	0.00	14.40	4060.80	14.40	4060.80	
347	113.35	39332.45	52.48	18210.56	165.83	57543.01	
421	0.00	0.00	69.73	29356.33	69.73	29356.33	
381	0.00	0.00	119.04 135.69	45354.24 51697.89	119.04 135.69	45354.24 51697.89	
381	—	—	16.65	6343.65	16.65	6343.65	
312	0.00	0.00	91.32	28491.84	91.32	28491.84	
322	2.19	705.18	4.08	1313.76	6.27	2018.94	

SL No	Description	Unit
1	2	3
82	KSRB 15.3.13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
83	KSRB 15.3.11 :Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. (Inside wall) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
84 84/a	KSRB15-3.10 : Providing 20mm thick cement plaster in single coat with cement mortar 1:6, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work upto 12.5 % Above 12.5 %	Sqm
85 85/a	KSRB 15.3.2 Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work upto 12.5%. Above 12.5%	Sqm
86 86/a	KSRB 15.10.2 Providing white washing for every one additional coat with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work upto 12.5%. Above 12.5%	Sqm
87 87/a	KSRB 15.10.4 Providing white washing to ceiling and / or sloping roof surface with additional one coat with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
88	KSRB 15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour,. curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
89	KSRB 15.3.9: Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications (Out side Wall) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
238	37.25	8865.50	117.13	27876.94	154.38	36742.44	
282	93.01	26228.82	0.00	0.00	93.01	26228.82	
257	0.00	0.00	233.66 347.48	60050.62 89302.36	233.66 347.48	60050.62 89302.36	
257	—	—	113.82	29251.74	113.82	29251.74	
198	0.00	0.00	188.25 188.62	37273.50 37346.76	188.25 188.62	37273.50 37346.76	
198	—	—	0.37	73.26	0.37	73.26	
5	0.00	0.00	188.25 188.62	941.25 943.10	188.25 188.62	941.25 943.10	
5	—	—	0.37	1.85	0.37	1.85	
5	0.00	0.00	105.19 117.13	525.95 585.65	105.19 117.13	525.95 585.65	
5	—	—	11.94	59.70	11.94	59.70	
28	130.26	3647.28	0.00	0.00	130.26	3647.28	
248	116.79	28963.92	0.00	0.00	116.79	28963.92	

SL No	Description	Unit
1	2	3
90	KSRB 15-14.1 : Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foregin matter including preparing the surface even and sand paper smooth, cost of materials, labours, complete as per specifications with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
91 91/a	KSRB 15-16.1: providing and finishing external walls in tow coats with water proof cement paint of approve brand and shade to give an even shade after thourghly brooming the surface to remove all dirt and losse powdered material, free from mortar dops and other foreign matter cost of materials, labours, complete as per specifications with Primer with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work Upto 12% Above 12%	Sqm
92 92/a	Providing and applying two coats with Plastic emulsion paint of approved brand wall surface to a give an even approved shade after throuughly brushing the surface,free from mortar drops and other foreign matter, including priming , including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications,with primer.For internal walls. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work (Page N0:117,item No:15:51:2) Upto 12% Above 12%	Sqm
93 93/a	Providing and applying two coats with Plastic emulsion paint of approved brand wall surface to a give an even approved shade after throuughly brushing the surface,free from mortar drops and other foreign matter, including priming , including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications,with primer. For internal walls. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work (Page N0:117,item No:15:51:2 & 3) For Ceiling Upto 12% Above 12%	Sqm
94 94/a	Providing vitrified tiles 60 x 60cms of approved make, shade and size for flooring laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing complete as per specification. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work (P N0:106, I.NO:14.45) Upto 12% Above 12%	Sqm
95	KSRB 14-17.2 : Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 - Colour glazed tiles 30x60 cms 6mm thick with border of size 30 x 10 cms. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
80	123.48	9878.40	0.00	0.00	123.48	9878.40	
95	120.94	11489.30	494.18	46947.10	615.12	58436.40	
95	—	—	165.61	15732.95	165.61	15732.95	
102	0.00	0.00	188.62	19239.24	188.62	19239.24	
102	—	—	0.37	37.74	0.37	37.74	
107	0.00	0.00	158.30	16938.10	158.30	16938.10	
107	—	—	53.11	5682.77	53.11	5682.77	
1260	0.00	0.00	100.58	126730.80	100.58	126730.80	
1260	—	—	38.08	47980.80	38.08	47980.80	
1682	0.00	0.00	5.40	9082.80	5.40	9082.80	

SL No	Description	Unit
1	2	3
96	KSRB 9.4-2 : Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
97	KSRB 9.5-2 : Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
98	KSRB 7.9:Providing and fixing .S.gill work for windows and ventilators using M.S.flats, or M.S. square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12 . with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Kgs
99	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mmx18mm, 1.25mm.thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any Specification No. KBS using aluminium section anodized to 12 - 15 microns. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
100	KSRB 15-17.4 : Applying priming coat over new wood surface and / or wood based surface, after brushing with ready mix enamel priming paint including preparing the surface after thoroughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work UP to 12.5%.	Sqm
100a	Above 12.5%.	

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
116571	0.00	0.00	0.24	27977.04	0.24	27977.04	
5262	0.00	0.00	5.04	26520.48	5.04	26520.48	
88	0.00	0.00	14.40	1267.20	14.40	1267.20	
4327	0.00	0.00	14.67	63477.09	14.67	63477.09	
35	0.00	0.00	7.88 19.44	275.80 680.40	7.88 19.44	275.80 680.40	
35			11.56	404.60	11.56	404.60	

SL No	Description	Unit
1	2	3
101	KSRB 15-17.7 Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work UP to 125x. Above 125x.	Sqm
102	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
103	Providing and fixing Special make glazed Vitrified tiles (Granomite finis) of approved make, quality and colour of sized 6000x600x10mm thick fixed on existing flooring wit ha special roffe adhesive for flooring and skirting etc., complete including providing spears at required interval and removing stains etc., complete. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
104	Providing and laying/fixing cement base, precast pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring reads of steps of steps and landin, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of material,s including cutting, griding the edge ti half/ful rounf wherever requires labour, curing complete as per specification with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work up to 125x. Above 125x.	Sqm
105	KSRB 7.7 : Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung fully openable as per approved drawings using Z angles of 25x33x3mm, weighing 1.419Kg/m both for outer and inner frames and central mullion section of size 25x46x3mm weighing 2.28Kg/m duly providing T section 19x19x3mm weighing 0.839 kg/m for glazing of windows not more than 34 cms. c to c including providing and fixing 4mm thick reeded glass with teakwood beading of required size, all steel section should confirm to I.S. 7452:1990, 4nos, of holdfasts of approved size section should be cut to length welded and electrically grinded subdividing frames of unit shall be tenonned and revetted into the frames electrically. All the steel surface shall be thoroughly cleaned free of rust and painted with one coat of anti-corosive paint and finishing with two coats of ready mix paint of approved colour and make including cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification NO. KBS 7.12.1 / 7.12.2 / 7.12.3 / 7.12 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
95	0.00	0.00	19.44	1846.80	19.44	1846.80	
95	—	—	11.56	1098.20	11.50	1098.20	
93	32.34	3007.62	14.40	1339.20	46.74	4346.82	
1349	80.92	109161.08	0.00	0.00	80.92	109161.08	
1230	24.75	30442.50	8.58	10553.40	33.33	40995.90	
1230	7.87	9680.50	8.58	10553.40	16.45	20233.50	
4001	2.16	8642.16	0.00	0.00	2.16	8642.16	

SL No	Description	Unit
1	2	3
106	KSRB: 7.5 Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & operations complete Including pulling hooks, 4nos handles wit hall fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery complete as per specifications. Shutter size 3mx2.8m Specification NO. KBS 7.10 / 7.12 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
107	Providing reverse osmosis system to cover 2000 Liters of High TDS water per hour with RAW WATER PUMP, SAND MEDIA FILTER, ACTIVATE CARBON FILTER, DOSING SYSTEM, MICRON FILTER, HIGH PRESSURE PUMP, RO membrane housing., RO MEMBRANES, RO CLEANSING SYSTEM, ELECTRICAL PANEL, INSTRUMENTATION, PH DOSING SYSTEM with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Nos
108 108/a	Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2 X1.5Sq.mm Cable confirming to the GTP, with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. GROUP A Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work Upto 125% Above 125%	Point
109 109/a	Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2 X1.5Sq.mm Cable confirming to the GTP, with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. GROUP A Long point above 6Mtr upto 10Mtr from tapping point to out let via switch with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work Upto 125% Above 125%	Point
110	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete - (1.6.5) 4"x4"x3" (101x101x76mm) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
111	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete - (1.6.1) 12"x12"x3" (300x300x76mm) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
3244	11.04	35813.76	0.00	0.00	11.04	35813.76	
540441	1.00	540441.00	1.00	540441.00	2.00	1080882.00	
257	2.00	514.00	5.50 17.00	1413.50 4369.00	7.50 19.00	1927.50 4883.00	
257	0	0	11.50	2955.50	11.50	2955.50	
381	2.00	762.00	5.50 11.00	2095.50 4191.00	7.50 13.00	2857.50 4953.00	
381	0	0	5.50	2095.50	5.50	2095.50	
71	12.00	852.00	12.00	852.00	24.00	1704.00	
122	6.00	732.00	6.00	732.00	12.00	1464.00	

SL No	Description	Unit
1	2	3
112	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete (1.6.3)10"x7"x3" (254x178x76mm) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
113	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches, regulators etc., and fixing on existing wooden or metal box using N.F. screws. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqcm
114 114/a	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. upto 50mm conduit in brick wall with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work Upto 12.5% Above 12.5%	Mtr
115 115/a	Supplying heavy gauge PVC Conduit Pipe 19/20 mm dia 2 mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work Upto 12.5% Above 12.5%	Mtr
116 116/a	Supplying and fixing PBBC/Bakelite straight or slant batten holder and wiring with 60w/230 volts lamps. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work Upto 12.5% Above 12.5%	Each
117	Supplying patti type fluorescent tube light fitting of 2' - suitable for 14 watts fluorescent tube fitting, made out of M.S. Sheet and stove enameled with HF Electronic Ballast , locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230 volts AC . Supply including T5 lamp. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
118 118/a	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A 1.5 sqmm with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work Up to 12.5%. Above 12.5%	Mtr
119	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 60/100 watts 230V GLS lamp. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
120	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit … The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
91	6.00	546.00	6.00	546.00	12.00	1092.00	
0.25	6666.66	1666.67	6666.66	1666.65 1666.67	13333.32	3333.33	
22	10.00	220.00	27.50 60.00	605.00 1320.00	37.50 70.00	825 1540.00	
0	0	125%	32.50	715.00	32.50	715.00	
59	10.00	590.00	27.50 60.00	1622.50 3540.00	37.50 70.00	2212.50 4130.00	
59	0	0.25%	32.50	1917.50	32.50	1917.50	
92	2.00	184.00	5.50 18.00	506.00 1656.00	7.50 20.00	690 1840.00	
92		125%	12.50	1150.00	12.50	1150.00	
620	4.00	2480.00	10.00	6200.00	14.00	8680.00	
20	5.00	100.00	13.75 105.00	275 2100.00	18.75 110.00	375.00 2200.00	
20	0	125%	91.25	1825.00	91.25	1825.00	
784	4.00	3136.00	4.00	3136.00	8.00	6272.00	
2862	1.00	2862.00	2.00	5724.00	3.00	8586.00	

SL No	Description	Unit
1	*2*	*3*
	EXTRA RATE ITEM LIST(EIEL)	
E1	KSRB 15.8.2 Providing and fixing plaster mesh 150mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)	Mtr
E2	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of all materials, cost of labour and scaffolding etc., complete as per the specification. (P.No. 125, I.No. 15.106 of SR 2018-19).	sqm
E3	SOLID PVC DOOR FRAME Providing & fixing factory made PVC Door frame of size 50x47mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2 No.s of 150mm long brackets of 15x15mm M.S Square tube, the entire door frame to be reinforced with 19x19mm M.S Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size complete as per manufacturers specification & direction of Engineer-in-charge..(P.No-57. I-9.84WD SR 2018-19).	sqm
E4	SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm fro styles and 15x15mm for top & bottom rails, covered with heat moulded PVC C channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 m.m Aluminium hinges..(P.No-57. I-9.83WD SR 2018-19).	sqm
E5	SRB 14.7-2 : Providing and laying red oxide flooring 40 mm thick, with an under layer of 30mm thick M-15 cement concrete, using broken granite metal of 12.5mm nominal size and top layer of 10mm thick plaster with 1:3 cement mortar mixed with red oxide (using 3.5 kg of red oxide per 50 kg of cement) finished with floating coat of neat cement mixed with red oxide (mix of same proportion) , including cost of materials, labour, curing, complete as per specifications. Specification No. KBS 14.3	sqm

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
EXTRA RATE ITEM LIST(EIEL)							
39.38	-	-	289.60	11404.45	289.60	11404.45	
99.07	-	-	288.18	28549.99	288.18	28549.99	
594.39	-	-	2.16	1283.88	2.16	1283.88	
3527.01	-	-	2.10	7406.72	2.10	7406.72	
844.6	-	-	8.00	6756.80	8.00	6756.80	

SL No	Description	Unit
1	*2*	*3*
E6	KSRB10.3 :Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS:2645 over 20 mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs. (c) After two days of proper curing, applying a second coat of cement slurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 300x300mm square. (e) The whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test including cost of materials, labour complete as per specifications.(P66/10.2 PWD SR - 2018-19)..	sqm
E7	Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest height with crest distance of 200 mm c/c with 2 ribs at the centre for stiffening. The total coated thickness (TCT) of the sheet will be 0.47 mm +/- 0.02 mm tolerance Zinc-Alu Alloy coating AZ150 gsm as per ASTM 1397/A755-550 mpa steel grade, 5-7 microns epoxy primer on both side of the sheet and polyester top coat 20-22 microns using self drilling/self tapping screws of 25 mm length, to be fixed over the existing purlins, rafters, channels and trusses.	
E8	KSRB 14.14-5: Providing Ceramic tiles of approved make,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. - for Ceramic Tiles of size 30x30cms 6mm thick. (P.No.106, I.No. 14.36.2 of PWD SR 2018-19).	Sqm
E9	Aluminium tower bolt - 20 cm	Mtr
E10	Aluminium handles - 15mm	Mtr
E11	Aluminium hinges 75 mm length	Mtr
E12	KSRB 15-18.3 : Providing and applying enamel metal paint one coat (excluding priming coat) on previously painted steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.(P.No.120, I.No. 15.75 of PWD SR 2018-19)	
PART –B ,WATER SUPPLY AND SANITARY WORK		
E13	KSRB 8.6-8 Providing and fixing on wall surface 4.0kg/sq.cm H.D.P.E rain down water pipes 110mm outer dia approved make and brand with necessary specials like shoes,bends and offsets fixed with iron clamps,wall plugs,screws,including cost of materials.labour, curing complete as per specification.(P-47,I-8.19.PWD SR - 2018-19)..	Mtr

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	*5*	*6*	*7*	*8*	*9*	*10*	*11*
1277.7	—	—	153.13	195654.20	153.13	195654.20	
873.81	—	—	6.72	5872.00	6.72	5872.00	
1536.8	—	—	4.50	6915.60	4.50	6915.60	
108.49	—	—	6.00	650.94	6.00	650.94	
75.35	—	—	8.00	602.80	8.00	602.80	
43.05	—	—	12.00	516.60	12.00	516.60	
77.08	—	—	90.11	6945.68	90.11	6945.68	
PART –B ,WATER SUPPLY AND SANITARY WORK							
580.61	—	—	14.00	8128.54	14.00	8128.54	

SL No	Description	Unit
1	*2*	*3*
E14	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, 25 & 32mm outer dia having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of jointscomplete. (Concealed work including cutting chases and good the wallsetc.)(PWD SR - 2018-19).. S.R.P-No 93 /I-13.86.3 & I-13.86.4)	Mtr
E15	KSRB 11-5 : Providing and fixing white vitreous china clay, water closet European type (Pedestal type, P-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 40mm diameter flush bend with fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11(PWD SR - 2018-19).. S.R.P-No 77 /I-12.5)	Each
E16	KSRB 11-11.1 : Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of 15mm C.P brass pillar taps with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11 (P-80/--12.23.PWD SR - 2018-19)..	Unit
E17	KSRB13-6.1-2 : Providing and fixing in position brass bib cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.2 / 13.3 (P91/-13.24.PWD SR - 2018-19)..	Each
E18	KSRB13-6.4-3 : Providing and fixing in position brass ball valve high or low pressure with plastic float of approved quality 25mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS (P92/--13.42.PWD SR - 2018-19)..	Each
E19	KSRB 13-11.1 : Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications.(For 1000 litre capacity) Specification No.KBS 13.22 (P94/--I-13.78.PWD SR - 2018-19)..	No's
E20	Providing and fixing to wall, celing and floor unplasticised PVC 6.0kg/sq.cm working presure with pipe fittings,wall clips etc., and making good the wall,celing and floor for sanitary pipelines including cost of all materials,labou charges HOM of acquirements and testing complete as per specification.(P-88,I-12.116.1 & 12.116.2 .PWD SR - 2018-19). 110mm dia	Rmt
E21	KSRB13-6.4-3 : Providing and fixing in position brass ball valve high or low pressure with plastic float of approved quality 25mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS(P-92,I-13.42 PWD SR - 2018-19)..	Each
E22	Providing and fixing CI Nahani trap of approved make conforming to ISI specifications and construction of Cistern in M-15 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot). - 12.5cms x 7.5cms(P-87,I-12.113.2 PWD SR - 2018-19)..	Each

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
372.13	-	-	42.00	15629.46	42.00	15629.46	
6294.52	-	-	1.00	6294.52	1.00	6294.52	
5089.21	-	-	1.00	5089.21	1.00	5089.21	
219.72	-	-	3.00	659.16	3.00	659.16	
651.55	-	-	2.00	1303.10	2.00	1303.10	
8672.11	-	-	2.00	17344.22	2.00	17344.22	
551.22	-	-	40.00	22048.80	40.00	22048.80	
651.55	-	-	2.00	1303.10	2.00	1303.10	
361.98	-	-	2.00	723.96	2.00	723.96	

SL No	Description	Unit
1	*2*	*3*
E23	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia. (P.No. 88, I.No. 12.111 of PWD SR 2018-19).	Each
E24	Constructing brick masonry inspection chamber 600x600mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 600x600mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete 1:2:4 mix 20mm and downsize granite metal, foundation concrete 1:5:10 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS.(P-73,I-11.50.1 PWD SR - 2018-19)..	Each
E25	Cleaning RCCsump tanks and RCC overhead tanks with mechanical dewatering including removal of sludge, mud, dirt, algea etc and cleanuing the wall surface of tanks using high pressure jet, vacuum cleaning and spraying anti bacterial treatment to the wall and ceiling surfaces and UV treatment, including removing of sludge etc., using suitable coconut broomstick, squeesers / wipers / rubber brushes, coir brushes, plastic buckets, mugs, dewatering using motor with portal arrangement, hose pipe etc., complete including all safety measures.	L
E26	KSRB 4-2.12 : Extra for providing throating or drip moulding to R.C.C. chajja with plastering (labour charges only) as per specifications. Specification No. KBS. (P. No. 14/ I.No. 4.21 of CSR 2018-19)	Mtr
E27	Supplying of Submergible Single Phase Pump 1.0HP/75KW, Stage 12, Make: ATALANTA/SUGUNA/CRI/KIRLOSKAR/OTHER EQUIVALENT PUMPS	No
	ELECTRIFICATION WORK	
E28	Supplying heavy gauge PVC conduit pipe …….dia ..... mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures. run with 18SWG GI fish wire wherever necessary(2/2)(P.W.D Electrical Sr 2014-15 page No.2, I No.1.2.1) do--19/20mm dia 2mm thick	Rmt
E29	Supplying and fixing PVC/metal conduit accessories. (P.W.D Electrical Sr 20 2010-11 page No.3, I No.5) II. Deep junctin box a) 19/20mm deep junction box	Each
E30	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall (15/3.5)(P.W.D Electrical Sr 2014-15 page No.15, I No.3.5.1)do-1-3 way	Each
E31	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall (15/3.5)(P.W.D Electrical Sr 2014-15 page No.15, I No.3.5.3)do-6 way	Each
E32	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall (15/3.5)(P.W.D Electrical Sr 2014-15 page No.15, I No.3.5.4)do-8 way	Each
E33	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall (15/3.5)(P.W.D Electrical Sr 2014-15 page No.15, I No.3.5.4)do-10-12 way	Each

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
190.51			2.00	381.02	2.00	381.02	
7629.12			3.00	22887.36	3.00	22887.36	
0.45			10000.00	4500.00	10000.00	4500.00	
41.92			107.90	4523.17	107.90	4523.17	
12550.93			1.00	12550.93	1.00	12550.93	
		ELECTRIFICATION WORK					
45.15			110.00	4966.50	110.00	4966.50	
51.45			22.00	1131.90	22.00	1131.90	
95.55			2.00	191.10	2.00	191.10	
127.05			5.00	635.25	5.00	635.25	
147			5.00	735.00	5.00	735.00	
166.95			4.00	667.80	4.00	667.80	

SL No	Description	Unit
1	*2*	*3*
E34	Supplyin And Fixing Metal Fan Box with Round Hook.(3/1.12) (P.W.D Electrical Sr 2014-15 page No.3, I No.1.12)	Each
E35	upplying and wiring adopting loop system in existing PVC Conduit /casing capping using 1100 V gradeCOPPER FRLS PVC insulated, 2x1.5SqmmCable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet.(5/2.3) . using Group-A Materials (5/2.1) (P.W.D Electrical Sr 2014-15 page No.5, I No.2.3.1) do-Short point up to 3Mtr from tapping point to out let via switch box	Point
E36	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A .(6/2.5) (P.W.D Electrical Sr 2014-15 page No.6, I No.2.5.3) do-2.5sqmm	Mtr
E37	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A .(6/2.5) (P.W.D Electrical Sr 2014-15 page No.6, I No.2.5.4) do-4sqmm	Mtr
E38	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.(16/3.6)(P.W.D Electrical Sr 2014-15 page No.16, I No.3.6.1)do-1-3 module	Each
E39	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.(16/3.6)(P.W.D Electrical Sr 2014-15 page No.16, I No.3.6.3)do-6 module	Each
E40	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.(16/3.6)(P.W.D Electrical Sr 2014-15 page No.16, I No.3.6.4)do-8 module	Each
E41	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.(16/3.6)(P.W.D Electrical Sr 2014-15 page No.16, I No.3.6.3)do-12 module	Each
E42	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293(16/3.7)(P.W.D Electrical Sr 2014-15 page No.16, I No.3.7.1)do- 6Amps one way	Each
E43	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293(16/3.7)(P.W.D Electrical Sr 2014-15 page No.16, I No.3.7.4)do- Stepped Fan Regulator	Each
E44	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293(16/3.7)(P.W.D Electrical Sr 2014-15 page No.16, I No.3.7.10)do- 32Amps DP switch	Each

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
96.6	—	—	9.00	869.40	9.00	869.40	
151.2	—	—	10.00	1512.00	10.00	1512.00	
30.66	—	—	180.00	5518.80	180.00	5518.80	
44.21	—	—	180.00	7957.80	180.00	7957.80	
114.45	—	—	2.00	228.90	2.00	228.90	
181.65	—	—	5.00	908.25	5.00	908.25	
210	—	—	5.00	1050.00	5.00	1050.00	
280.35	—	—	4.00	1121.40	4.00	1121.40	
66.15	—	—	45.00	2976.75	45.00	2976.75	
300.3	—	—	9.00	2702.70	9.00	2702.70	
172.2	—	—	4.00	688.80	4.00	688.80	

SL No	Description	Unit
1	*2*	*3*
E45	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293(16/3.7)(P.W.D Electrical Sr 2014-15 page No.16, I No.3.7.10)do- 6/16Amps universal socket	Each
E46	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293(16/3.7)(P.W.D Electrical Sr 2014-15 page No.16, I No.3.7.10)do- TV/Telephone socket	Each
E47	Supplying and fixing PBBC /Bakelite straight or slant batten holder and wiring, within 60w/230 Volts lamps. (20/4.2)(P.W.D Electrical Sr 2014-15 page No.20, I No.4.2)	Each
E48	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system. (78/9.3)(P.W.D Electrical Sr 2014-15 page No:78, I No.9.3.1)do-48" Sweep (1200mm) Economy model	Each
E49	Supplying exhaust fan of 1440 RPM of 300mm (12") sizewith bracket blades complete for light duty suitable to operate on 230V 50Hz. AC Supply (78/9.1)(P.W.D Electrical Sr 2014-15 page No.78, I No.9.1)	Each
E50	Supplying and fixing regular MCB distribution boards on wall/ wood board I flush mounting using required clamps,i bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase I 3• phase I single door with powder coated painting. Made out of 14 SWG MS enclosure (47/6.17) (P.W.D Electrical Sr 2014-15 page No.47, I No.6.17.1) do-I- Single Door 4 Way SP & N	Each
E51	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bituumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc. (62/7.13)(P.W.D Electrical Sr 2014-15 page No.62, I No.7.13.2) do-16Sqmm	Each
E52	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898 (47/6.16) (P.W.D Electrical Sr 2014-15 page No.47, I No.6.16.1) do-5-32Amps SP	Each
E53	Fixing all types and all capacities of fluorescent / false ceiling/ spot light / CFL / LED fittings indoor on the wall / ceiling / rafters / girders using 23/0.0076" twin twisted PVC insulated wires, required Nos of round blocks and clamps.(108/17.7) (P.W.D Electrical Sr 2014-15 page No.108, I No.17.7.1) do-On wall / ceiling / Rafter / Girders	Each
E54	Fixing a ceiling / wall mounting fan of all capacities and all types, with necessary clamps and 'S' hook made out of 15mm dia MS rod, with 5 amps. ceiling rose of approved quality with necessary length of 23 I 0.0076 inch PVC insulated twin twisted wire of approved quality, mounted on a suitable size wooden board and wired (109/17.9) (P.W.D Electrical Sr 2014-15 page No.109, I No.17.9)	Each

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
154.35			20.00	3087.00	20.00	3087.00	
86.1			2.00	172.20	2.00	172.20	
92.4			16.00	1478.40	16.00	1478.40	
1995			9.00	17955.00	9.00	17955.00	
1785			1.00	1785.00	1.00	1785.00	
741.3			2.00	1482.60	2.00	1482.60	
294			1.00	294.00	1.00	294.00	
438.9			4.00	1755.60	4.00	1755.60	
102.9			16.00	1646.40	16.00	1646.40	
145.95			9.00	1313.55	9.00	1313.55	

SL No	Description	Unit
1	*2*	*3*
E55	Fixing one exhaust fan in the nitch already left in the wall with bolts and nuts and 5 amps.ceiling rose with sufficient length of 23 I 0.0076 inch PVC insulated twin core wire (109/17.12) (P.W.D Electrical Sr 2014-15 page No.109, I No.17.12)	Each
	Grand Total	
	Certificate	
1	Certified that the contractor has done the work satisfactorily and found correct	
2	There are no departmental issues to the work.	
3	Private vehicle has been engaged for conveying of silt, debris, muck, etc.	

AE(WS)

JE WS

	Previous Bill		Present Bill		Upto Date		Remark
Rate	Qty	Amount	Qty	Amount	Qty	Amount	
4	5	6	7	8	9	10	11
432.6	—	—	1.00	432.60	1.00	432.60	
		56118134.53		**12964535.28**		**69082669.81**	
		5602828		12964929		68966752	

Assistant Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara
Bangalore.-